ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....-14-.....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
55)	ಮಂಡಿಸಿದೆ: ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ KRIDL ರವರಿಗೆ Construction of RCC Drain at Road near Silicon School of MHR Layout at Sidedahalli Village, Ward.No. 14, Bangalore. ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ:22-8-13 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ:31-12-13 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 39 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. ಎಇಇ 30/5
56)	ಎಇಇ ವಿಂಡಿಕೆ (ಸಿ) ರವರ 39 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ಪರಿಶೀಲಿಸಿ ಸಲ್ಲಿಸಿ. ಎ.ಇ 30/5/15
57)	ಪರಿಶೀಲನೆಯಂತೆ 39 ದಿನ ವಿಳಂಬ ಮಾಡಿರುವ ಕಾರಣ 1500/- ದಂಡ ವಿಧಿಸಲಾಗಿದೆ. 30/5

EXTENSION OF TIME

Name of the Work:	Construction of RCC Drain at Road near Silicon School of MHR Layout at Sidedahalli Village, Ward.No. 14,
Job No:	014-13-000063
Work order No:	115/22.08.2013
BR No:	627/28.02.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

30/6/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike